



1580 Mall Drive
P.O. Box 2058
Iowa City, Iowa 52244-2058
Ph: 319-351-2040
FAX: 319-351-7163
www.knutsonconstruction.com

March 19, 1999

Mr. Ralph Stephenson
323 Hiawatha Drive
Mt. Pleasant, Michigan 48858-9096

Re: Medical Education & Biomedical Research Facility
University of Iowa

Dear Ralph:

This is to confirm our conversations regarding your trip to Iowa City, Iowa to assist us in preparation of a Construction Progress Schedule for the referenced project. It is our understanding the fee is \$95.00/hour plus your expenses.

The project is the largest we have had the pleasure to perform for the University of Iowa. The contract does not have duration in days, but an "*" which denotes: Complete all contract work by June 30, 2001. The total contract amount is \$40,430,000.00

As you were informed, we have been working on a schedule for several weeks. We do have confidence in our efforts through the foundations and pan deck operations. The exterior skin made up of, copper siding, limestone, and curtainwall add some issues that need to be considered. The site has restricting features including access, storage and workroom at several locations of the structure. There is some repetitiveness in the finishes, which should help expedite certain aspects. In other words, it will be a challenge.

A room with two beds, non-smoking, has been reserved at the Hampton Inn, in Coralville, Iowa. It is located off exit 242 on the north side of Interstate 80. The room confirmation number is #8485514. We have also reserved a small meeting room at the Clarion Hotel, which is connected to the Hampton Inn. The room number is 208 and will be available at 7:30 AM on March 31st.

We have attached a map showing the motel location. Please note: we did not mark the New Mall location. If there are materials or information we need to furnish, please advise.

Respectfully
KNUTSON CONSTRUCTION SERVICES, INC.



Steve Atkins
Project Manager

Project notes - The University of Iowa - Medical Education and Biomedical Research Facility - Iowa City, Iowa

I. Wednesday March 31, 1999

A. Those attending

1. Steve Atkins - Project Manager - Knutson Construction Services
2. Wayne Wurzer - Field Superintendent - Knutson Construction Services
3. Steve Schmidt - Field Engineer - Knutson Construction Services
4. Margaret Mellecker - Field Engineer - Knutson Construction Services

B. Agenda

1. ✓ What is the desired end product of the two days of work?
 - a) ✓ Prepare summary network model
 - b) ✓ Prepare interior work template
 - c) Prepare procurement template
 - d) ✓ Complete planning installation of the exterior skin
2. ✓ Prepare summary network model
3. ✓ Discuss conversion of networks to Prima Vera
4. ✓ Review planning and scheduling techniques that will be of help in planning the construction
5. ✓ What is the scope of work in the immediate future?
 - a) Substructure
 - b) Superstructure
 - c) Procurement
 - d) Exterior skin
 - e) Other

C. Those involved

1. Knutson Construction Services
 - a) Steve Atkins - Project Manager - Knutson Construction Services
 - b) Wayne Wurzer - Field Superintendent - Knutson Construction Services
 - c) Steve Schmidt - Field Engineer - Knutson Construction Services
 - d) Margaret Mellecker - Field Engineer - Knutson Construction Services
 - e) Bill Mundt - Assistant Field Superinendent - - Knutson Construction Services
2. University of Iowa
 - a) Bill Mielnik - Construction Services point of contact - University of Iowa
 - b) Richard Schmidt - College of Medicine - user group liaison.

D. Location of meeting - Clarion Inn - Iowa City, Iowa

E. Date of meeting - Wednesday and Thursday March 31 and April 1, 1999 (wd 318 & 320)

F. Project characteristics

1. Key contract dates
 - a) Completiondate - June 1, 2001pm (wd 873)
 - (1) Owner completely occupies building including their work
 - (2) KCS has based their work plans and schedules on considering June 1, 2001 (wd 873) as the date of substantial completion where the

building is certified by the architect of record as being able to be used for the purpose for which it was intended.

b) Contract execution date - January 20, 1999 am (wd268)

2. Project components
 - a) Design work
 - b) Preconstruction
 - c) Procurement
 - (1) Contractor supplied
 - (2) Owner supplied
 - d) Substructure
 - e) Superstructure
 - f) Exterior skin
 - g) Interior rough work
 - h) Interior finish work
 - i) On site work
 - j) Off site work

3. Laundry lists

II. Thursday April 1, 1999

A. Those attending

1. Steve Atkins - Project Manager - Knutson Construction Services
2. Wayne Wurzer - Field Superintendent - Knutson Construction Services
3. Steve Schmidt - Field Engineer - Knutson Construction Services
4. Margaret Mellecker - Field Engineer - Knutson Construction Services

B. Agenda

1. Prepare procurement template
2. Prepare data runs for SM1 & SM2 (combined)
3. Prepare fast track bar chart for SM1 & SM2 (combined)
4. Discuss monitoring process
5. ✓ Review details of converting to Prima Vera
6. ✓ Review & check activity durations for SM2

C. Procurement activities - do network model tracking submittal process

1. Do we need submittals for item?
2. Who generates submittals?
3. To whom do we send submittals?
4. Dates

	activity	es	ef	ls	lf	d
1	003-T/R TO EXECUTION OF PROJECT CONTRACT - AM 01/20/99	Jan 20, 1999	Jan 20, 1999	Jan 20, 1999	Jan 20, 1999	0
2	007-MOBILIZE, MOVE ON SITE & LAY OUT CAISSONS TO START OF FIELD CONSTRUCTION OPERATIONS - 10	Jan 20, 1999	Feb 2, 1999	Jan 20, 1999	Feb 2, 1999	10
3	010-PART EXCAVATE & INSTALL CAISSONS, GRADE BEAMS & FOUNDATION WALLS & COLS TO 1ST LEVEL DECK BOTTOM - 88	Feb 3, 1999	Jun 7, 1999	Feb 3, 1999	Jun 7, 1999	88
4	013-PART FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jun 8, 1999	Jun 28, 1999	Jun 8, 1999	Jun 28, 1999	15
5	017-PART CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Jun 29, 1999	Jul 13, 1999	Jul 12, 1999	Jul 23, 1999	10
6	018-CONT(1) FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jun 29, 1999	Jul 20, 1999	Jun 29, 1999	Jul 20, 1999	15
7	023-CONT(1) CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Jul 21, 1999	Aug 3, 1999	Jul 26, 1999	Aug 6, 1999	10
8	024-COMP FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jul 21, 1999	Aug 10, 1999	Jul 21, 1999	Aug 10, 1999	15
9	026-PART FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Aug 4, 1999	Aug 19, 1999	Aug 9, 1999	Aug 24, 1999	12
10	029-COMP CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Aug 11, 1999	Aug 24, 1999	Aug 11, 1999	Aug 24, 1999	10
11	034-PART CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Aug 20, 1999	Sep 2, 1999	Aug 27, 1999	Sep 10, 1999	10
12	035-CONT(1) FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Aug 25, 1999	Sep 10, 1999	Aug 25, 1999	Sep 10, 1999	12
13	052-CONT(1) CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Sep 13, 1999	Sep 24, 1999	Sep 13, 1999	Sep 24, 1999	10
14	053-COMP FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Sep 13, 1999	Sep 28, 1999	Sep 13, 1999	Sep 28, 1999	12
15	060-PART FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Sep 27, 1999	Oct 12, 1999	Sep 27, 1999	Oct 12, 1999	12
16	061-PART CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Sep 29, 1999	Oct 12, 1999	Sep 29, 1999	Oct 12, 1999	10
17	068-PART CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Oct 13, 1999	Oct 26, 1999	Oct 15, 1999	Oct 28, 1999	10
18	069-CONT(1) FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Oct 13, 1999	Oct 28, 1999	Oct 13, 1999	Oct 28, 1999	12
19	201-PART INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Oct 13, 1999	Nov 23, 1999	Mar 8, 2000	Apr 18, 2000	30
20	001-CONT(1) CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Oct 27, 1999	Nov 9, 1999	Oct 29, 1999	Nov 11, 1999	10
21	002-COMP FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Oct 29, 1999	Nov 15, 1999	Oct 29, 1999	Nov 15, 1999	12
22	004-PART FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Nov 10, 1999	Nov 26, 1999	Nov 12, 1999	Nov 30, 1999	12
23	005-COMP CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Nov 16, 1999	Nov 30, 1999	Nov 16, 1999	Nov 30, 1999	10
24	006-PART ERECT, PLUMB, TRIM & DETAIL ATRIUM STRUCT STEEL - 10	Nov 16, 1999	Nov 30, 1999	Feb 9, 2000	Feb 22, 2000	10
25	202-CONT(1) INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Nov 24, 1999	Jan 7, 2000	Apr 19, 2000	May 31, 2000	30

	activity	es	ef	ls	lf	d
26	008-PART CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Nov 29, 1999	Dec 10, 1999	Dec 3, 1999	Dec 16, 1999	10
27	204-PART INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 20	Nov 29, 1999	Dec 27, 1999	Sep 7, 2000	Oct 4, 2000	20
28	009-CONT(1) FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Dec 1, 1999	Dec 16, 1999	Dec 1, 1999	Dec 16, 1999	12
29	011-CONT(1) CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Dec 17, 1999	Jan 3, 2000	Dec 17, 1999	Jan 3, 2000	10
30	012-COMP FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Dec 17, 1999	Jan 5, 2000	Dec 17, 1999	Jan 5, 2000	12
31	207-CONT(1) INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 20	Dec 28, 1999	Jan 25, 2000	Oct 19, 2000	Nov 15, 2000	20
32	014-FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Jan 4, 2000	Jan 19, 2000	Jan 4, 2000	Jan 19, 2000	12
33	015-PART CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Jan 6, 2000	Jan 19, 2000	Jan 6, 2000	Jan 19, 2000	10
34	016-INSTALL EAST WING 1ST LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 10	Jan 6, 2000	Jan 19, 2000	Jan 6, 2000	Jan 19, 2000	10
35	205-COMP INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Jan 10, 2000	Feb 18, 2000	Jun 1, 2000	Jul 13, 2000	30
36	019-PART CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Jan 20, 2000	Feb 2, 2000	Jan 26, 2000	Feb 8, 2000	10
37	020-CONT(1) FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Jan 20, 2000	Feb 4, 2000	Jan 20, 2000	Feb 4, 2000	12
38	209-PART INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 20	Jan 20, 2000	Feb 16, 2000	Oct 5, 2000	Nov 1, 2000	20
39	211-COMP INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 10	Jan 26, 2000	Feb 8, 2000	Nov 16, 2000	Nov 30, 2000	10
40	021-CONT(1) CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Feb 7, 2000	Feb 18, 2000	Feb 9, 2000	Feb 22, 2000	10
41	025-INSTALL SOUTH WING 2ND LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 10	Feb 7, 2000	Feb 18, 2000	Jul 3, 2000	Jul 17, 2000	10
42	022-COMP FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Feb 7, 2000	Feb 22, 2000	Feb 7, 2000	Feb 22, 2000	12
43	213-PART INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 20	Feb 17, 2000	Mar 15, 2000	Nov 2, 2000	Nov 30, 2000	20
44	214-CONT(1) INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 20	Feb 17, 2000	Mar 15, 2000	Nov 16, 2000	Dec 14, 2000	20
45	027-PART FORM, REINF & POUR 6TH LEVEL DECK (2 POURS) - 10	Feb 21, 2000	Mar 3, 2000	Feb 23, 2000	Mar 7, 2000	10
46	033-INSTALL NORTH WING 2ND LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 15	Feb 21, 2000	Mar 10, 2000	Jul 16, 2000	Aug 7, 2000	15
47	030-COMP CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Feb 23, 2000	Mar 7, 2000	Feb 23, 2000	Mar 7, 2000	10
48	031-FORM, REINF, POUR & STRIP EAST WING 2ND LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Feb 23, 2000	Mar 14, 2000	Jul 3, 2000	Jul 24, 2000	15
49	028-COMP ERECT, PLUMB, TRIM & DETAIL ATRIUM STRUCT STEEL & METAL DECK - 20	Feb 23, 2000	Mar 21, 2000	Feb 23, 2000	Mar 21, 2000	20
50	032-FORM, REINF, POUR & STRIP NORTH WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 20	Feb 23, 2000	Mar 21, 2000	Feb 23, 2000	Mar 21, 2000	20

	activity	es	ef	ls	lf	d
51	036-PART CURE, STRIP & RESHORE 6TH LEVEL DECK (2 POURS) - 8	Mar 6, 2000	Mar 15, 2000	Mar 10, 2000	Mar 21, 2000	8
52	038-COMP FORM, REINF & POUR 6TH LEVEL DECK (2 POURS) - 10	Mar 8, 2000	Mar 21, 2000	Mar 8, 2000	Mar 21, 2000	10
53	039-ERECT, PLUMB, DETAIL & TRIM 6TH LEVEL PENTHOUSE STRUCT STEEL & METAL DECK - 30	Mar 8, 2000	Apr 18, 2000	Mar 8, 2000	Apr 18, 2000	30
54	040-FORM, REINF, POUR & STRIP EAST WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Mar 15, 2000	Apr 4, 2000	Jul 25, 2000	Aug 14, 2000	15
55	220-COMP INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 10	Mar 16, 2000	Mar 29, 2000	Dec 15, 2000	Dec 29, 2000	10
56	218-PART INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 20	Mar 16, 2000	Apr 12, 2000	Dec 1, 2000	Dec 29, 2000	20
57	217-CONT(1) INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 20	Mar 16, 2000	Apr 12, 2000	Dec 15, 2000	Jan 15, 2001	20
58	056-COMP CURE, STRIP & RESHORE 6TH LEVEL DECK (2 POURS) - 4	Mar 22, 2000	Mar 27, 2000	Mar 22, 2000	Mar 27, 2000	4
59	051-FORM, REINF, POUR & STRIP SOUTH WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 10	Mar 22, 2000	Apr 4, 2000	Mar 22, 2000	Apr 4, 2000	10
60	057-INSTALL METAL STUDS & PLYWOOD AT 6TH LEVEL PENTHOUSE - 15	Mar 22, 2000	Apr 11, 2000	Mar 22, 2000	Apr 11, 2000	15
61	037-ERECT ATRIUM CURTAIN WALL FRAMING & GLASS - 70	Mar 22, 2000	Jun 28, 2000	Mar 22, 2000	Jun 28, 2000	70
62	062-ERECT, PLUMB, DETAIL & TRIM 7TH LEVEL PENTHOUSE STRUCT STEEL & METAL DECK - 15	Mar 28, 2000	Apr 17, 2000	Mar 28, 2000	Apr 17, 2000	15
63	058-FORM, REINF, POUR & STRIP EAST WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Apr 5, 2000	Apr 25, 2000	Aug 15, 2000	Sep 5, 2000	15
64	059-FORM, REINF, POUR & STRIP NORTH WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 20	Apr 5, 2000	May 2, 2000	Apr 5, 2000	May 2, 2000	20
65	063-APPLY COPPER SIDING PANELS AT 6TH LEVEL PENTHOUSE - 15	Apr 12, 2000	May 2, 2000	Apr 12, 2000	May 2, 2000	15
66	222-COMP INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 10	Apr 13, 2000	Apr 26, 2000	Jan 18, 2001	Jan 29, 2001	10
67	226-PART INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 20	Apr 13, 2000	May 10, 2000	Jan 2, 2001	Jan 29, 2001	20
68	224-CONT(1) INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 20	Apr 13, 2000	May 10, 2000	Jan 16, 2001	Feb 12, 2001	20
69	072-LAY INSUL & ROOFING AT 7TH LEVEL PENTHOUSE ROOF - 10	Apr 18, 2000	May 1, 2000	Apr 18, 2000	May 1, 2000	10
70	073-INSTALL METAL STUDS & PLYWOOD AT 7TH LEVEL PENTHOUSE - 10	Apr 18, 2000	May 1, 2000	Apr 18, 2000	May 1, 2000	10
71	055-LAY INSUL & ROOFING AT 6TH LEVEL PENTHOUSE ROOF - 10	Apr 19, 2000	May 2, 2000	Apr 19, 2000	May 2, 2000	10
72	065-FORM, REINF, POUR & STRIP EAST WING 5TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Apr 26, 2000	May 16, 2000	Sep 6, 2000	Sep 26, 2000	15
73	077-LAY INSUL & ROOFING AT 6TH LEVEL CONCRETE ROOF DECK - 5	May 2, 2000	May 8, 2000	May 2, 2000	May 8, 2000	5
74	078-APPLY COPPER SIDING PANELS AT 7TH LEVEL PENTHOUSE - 10	May 2, 2000	May 15, 2000	May 2, 2000	May 15, 2000	10
75	064-LAY INSUL & ROOFING AT 5TH LEVEL CONCRETE ROOF DECK - 10	May 3, 2000	May 16, 2000	May 3, 2000	May 16, 2000	10

**MEDICAL EDUCATION & BIOMEDICAL RESEARCH
FACILITY - University of Iowa, Iowa City, Iowa
Knutson Construction Services - General Contractor**

	activity	es	ef	ls	lf	d
76	071-ERECT 6TH LEVEL NORTH CURTAIN WALL -10	May 3, 2000	May 16, 2000	May 3, 2000	May 16, 2000	10
77	086-FORM, REINF, POUR & STRIP SOUTH WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 10	May 3, 2000	May 16, 2000	Jun 30, 2000	Jul 14, 2000	10
78	067-INSTALL NORTH WING LIMESTONE FACING - 51	May 3, 2000	Jul 14, 2000	May 3, 2000	Jul 14, 2000	51
79	228-COMP INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 10	May 11, 2000	May 24, 2000	Feb 13, 2001	Feb 26, 2001	10
80	230-CONT(1) INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 20	May 11, 2000	Jun 8, 2000	Feb 13, 2001	Mar 12, 2001	20
81	203-PART INSTL LOWER LEVEL INTERIOR FINISH WORK - 20	May 17, 2000	Jun 14, 2000	May 17, 2000	Jun 14, 2000	20
82	233-COMP INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 10	Jun 9, 2000	Jun 22, 2000	Mar 13, 2001	Mar 26, 2001	10
83	206-CONT(1) INSTL LOWER LEVEL INTERIOR FINISH WORK - 20	Jun 15, 2000	Jul 13, 2000	Jun 15, 2000	Jul 13, 2000	20
84	054-ERECT COPPER ROOFS (INCLUDES 5 DIFFERENT LEVELS) SUBSTRATE & COPPER SHEATHING (INCLUDES SNOWMELTING PIPING) - 60	Jun 29, 2000	Sep 22, 2000	Jun 29, 2000	Sep 22, 2000	60
85	210-SUBSTANT COMP INSTL LOWER LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jul 14, 2000	Aug 10, 2000	Jul 14, 2000	Aug 10, 2000	20
86	076-INSTALL NORTH WING PREGLAZED ALUM WINDOWS - 5	Jul 17, 2000	Jul 21, 2000	Sep 20, 2000	Sep 26, 2000	5
87	075-INSTALL NORTH WING COPPER PANELS - 35	Jul 17, 2000	Sep 1, 2000	Aug 8, 2000	Sep 26, 2000	35
88	074-INSTALL SOUTH WING LIMESTONE FACING - 51	Jul 17, 2000	Sep 26, 2000	Jul 17, 2000	Sep 26, 2000	51
89	080-INSTALL NORTH CURTAIN WALL ASSEMBLY AT LOWER, 1ST & 2ND LEVELS - 22	Sep 5, 2000	Oct 4, 2000	Oct 16, 2000	Nov 14, 2000	22
90	081-INSTALL SOUTH WING PREGLAZED ALUM WINDOWS - 5	Sep 27, 2000	Oct 3, 2000	Sep 27, 2000	Oct 3, 2000	5
91	082-INSTALL SOUTH WING COPPER PANELS - 35	Sep 27, 2000	Nov 14, 2000	Sep 27, 2000	Nov 14, 2000	35
92	079-INSTALL EAST WING LIMESTONE FACING - 51	Sep 27, 2000	Dec 7, 2000	Sep 27, 2000	Dec 7, 2000	51
93	086-INSTALL NORTH EXTERIOR WALL GRANITE - 10	Oct 5, 2000	Oct 18, 2000	Nov 15, 2000	Nov 29, 2000	10
94	208-PART INSTL 1ST INTERIOR FINISH WORK - 20	Oct 5, 2000	Nov 1, 2000	Oct 5, 2000	Nov 1, 2000	20
95	212-CONT(1) INSTL 1ST LEVEL INTERIOR FINISH WORK - 20	Nov 2, 2000	Nov 30, 2000	Nov 2, 2000	Nov 30, 2000	20
96	215-PART INSTL 2ND LEVEL INTERIOR FINISH WORK - 20	Nov 2, 2000	Nov 30, 2000	Nov 2, 2000	Nov 30, 2000	20
97	085-INSTALL SOUTH CURTAIN WALL ASSEMBLY AT 1ST AND 2ND LEVEL - 10	Nov 15, 2000	Nov 29, 2000	Nov 15, 2000	Nov 29, 2000	10
98	088-INSTALL SOUTH EXTERIOR WALL GRANITE - 5	Nov 30, 2000	Dec 6, 2000	Nov 30, 2000	Dec 6, 2000	5
99	216-SUBSTANT COMP INSTL 1ST LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20
100	219-CONT(1) INSTL 2ND LEVEL INTERIOR FINISH WORK - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20

Sorted by early starts & early finishes

		es	ef	ls	lf	d
101	218-PART INSTL 3RD INTERIOR FINISH WORK - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20
102	084-INSTALL PREGLAZED EAST WING ALUM WINDOWS - 5	Dec 8, 2000	Dec 14, 2000	Dec 8, 2000	Dec 14, 2000	5
103	083-INSTALL EAST WING COPPER PANELS - 35	Dec 8, 2000	Jan 29, 2001	Dec 8, 2000	Jan 29, 2001	35
104	221-SUBSTANT COMP INSTL 2ND LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20
105	223-CONT(1) INSTL 3RD LEVEL INTERIOR FINISH WORK - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20
106	225-PART INSTL 4TH LEVEL INTERIOR FINISH WORK - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20
107	227-SUBSTANT COMP INSTL 3RD LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
108	229-CONT(1) INSTL 4TH LEVEL INTERIOR FINISH WORK - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
109	231-PART INSTL 5TH LEVEL INTERIOR FINISH WORK - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
110	087-INSTALL EAST CURTAIN WALL ASSEMBLY - 44	Jan 30, 2001	Mar 30, 2001	Jan 30, 2001	Mar 30, 2001	44
111	234-CONT(1) INSTL 5TH LEVEL INTERIOR FINISH WORK - 20	Feb 27, 2001	Mar 26, 2001	Feb 27, 2001	Mar 26, 2001	20
112	232-SUBSTANT COMP INSTL 4TH LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Feb 27, 2001	Mar 26, 2001	Feb 27, 2001	Mar 26, 2001	20
113	235-SUBSTANT COMP INSTL 5TH LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Mar 27, 2001	Apr 23, 2001	Mar 27, 2001	Apr 23, 2001	20
114	089-INSTALL EAST EXTERIOR WALL GRANITE - 10	Apr 2, 2001	Apr 13, 2001	Apr 2, 2001	Apr 13, 2001	10

	activity	es	ef	ls	lf	d
1	003-T/R TO EXECUTION OF PROJECT CONTRACT - AM 01/20/99	Jan 20, 1999	Jan 20, 1999	Jan 20, 1999	Jan 20, 1999	0
2	007-MOBILIZE, MOVE ON SITE & LAY OUT CAISSONS TO START OF FIELD CONSTRUCTION OPERATIONS - 10	Jan 20, 1999	Feb 2, 1999	Jan 20, 1999	Feb 2, 1999	10
3	010-PART EXCAVATE & INSTALL CAISSONS, GRADE BEAMS & FOUNDATION WALLS & COLS TO 1ST LEVEL DECK BOTTOM - 88	Feb 3, 1999	Jun 7, 1999	Feb 3, 1999	Jun 7, 1999	88
4	013-PART FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jun 8, 1999	Jun 28, 1999	Jun 8, 1999	Jun 28, 1999	15
5	018-CONT(1) FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jun 29, 1999	Jul 20, 1999	Jun 29, 1999	Jul 20, 1999	15
6	017-PART CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Jun 29, 1999	Jul 13, 1999	Jul 12, 1999	Jul 23, 1999	10
7	024-COMP FORM, REINF & POUR 1ST LEVEL DECK (4 POURS) - 15	Jul 21, 1999	Aug 10, 1999	Jul 21, 1999	Aug 10, 1999	15
8	023-CONT(1) CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Jul 21, 1999	Aug 3, 1999	Jul 26, 1999	Aug 6, 1999	10
9	026-PART FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Aug 4, 1999	Aug 19, 1999	Aug 9, 1999	Aug 24, 1999	12
10	029-COMP CURE, STRIP & RESHORE 1ST LEVEL DECK (4 POURS) - 10	Aug 11, 1999	Aug 24, 1999	Aug 11, 1999	Aug 24, 1999	10
11	035-CONT(1) FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Aug 25, 1999	Sep 10, 1999	Aug 25, 1999	Sep 10, 1999	12
12	034-PART CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Aug 20, 1999	Sep 2, 1999	Aug 27, 1999	Sep 10, 1999	10
13	052-CONT(1) CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Sep 13, 1999	Sep 24, 1999	Sep 13, 1999	Sep 24, 1999	10
14	053-COMP FORM, REINF & POUR 2ND LEVEL DECK (4 POURS) - 12	Sep 13, 1999	Sep 28, 1999	Sep 13, 1999	Sep 28, 1999	12
15	060-PART FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Sep 27, 1999	Oct 12, 1999	Sep 27, 1999	Oct 12, 1999	12
16	061-PART CURE, STRIP & RESHORE 2ND LEVEL DECK (4 POURS) - 10	Sep 29, 1999	Oct 12, 1999	Sep 29, 1999	Oct 12, 1999	10
17	069-CONT(1) FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Oct 13, 1999	Oct 28, 1999	Oct 13, 1999	Oct 28, 1999	12
18	068-PART CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Oct 13, 1999	Oct 26, 1999	Oct 15, 1999	Oct 28, 1999	10
19	001-CONT(1) CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Oct 27, 1999	Nov 9, 1999	Oct 29, 1999	Nov 11, 1999	10
20	002-COMP FORM, REINF & POUR 3RD LEVEL DECK (4 POURS) - 12	Oct 29, 1999	Nov 15, 1999	Oct 29, 1999	Nov 15, 1999	12
21	004-PART FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Nov 10, 1999	Nov 26, 1999	Nov 12, 1999	Nov 30, 1999	12
22	005-COMP CURE, STRIP & RESHORE 3RD LEVEL DECK (4 POURS) - 10	Nov 16, 1999	Nov 30, 1999	Nov 16, 1999	Nov 30, 1999	10
23	009-CONT(1) FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Dec 1, 1999	Dec 16, 1999	Dec 1, 1999	Dec 16, 1999	12
24	008-PART CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Nov 29, 1999	Dec 10, 1999	Dec 3, 1999	Dec 16, 1999	10
25	011-CONT(1) CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Dec 17, 1999	Jan 3, 2000	Dec 17, 1999	Jan 3, 2000	10

	activity	es	ef	is	if	d
26	012-COMP FORM, REINF & POUR 4TH LEVEL DECK (4 POURS) - 12	Dec 17, 1999	Jan 5, 2000	Dec 17, 1999	Jan 5, 2000	12
27	014-FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Jan 4, 2000	Jan 19, 2000	Jan 4, 2000	Jan 19, 2000	12
28	015-PART CURE, STRIP & RESHORE 4TH LEVEL DECK (4 POURS) - 10	Jan 6, 2000	Jan 19, 2000	Jan 6, 2000	Jan 19, 2000	10
29	016-INSTALL EAST WING 1ST LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 10	Jan 6, 2000	Jan 19, 2000	Jan 6, 2000	Jan 19, 2000	10
30	020-CONT(1) FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Jan 20, 2000	Feb 4, 2000	Jan 20, 2000	Feb 4, 2000	12
31	019-PART CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Jan 20, 2000	Feb 2, 2000	Jan 28, 2000	Feb 8, 2000	10
32	022-COMP FORM, REINF & POUR 5TH LEVEL DECK (4 POURS) - 12	Feb 7, 2000	Feb 22, 2000	Feb 7, 2000	Feb 22, 2000	12
33	006-PART ERECT, PLUMB, TRIM & DETAIL ATRIUM STRUCT STEEL - 10	Nov 16, 1999	Nov 30, 1999	Feb 9, 2000	Feb 22, 2000	10
34	021-CONT(1) CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Feb 7, 2000	Feb 18, 2000	Feb 9, 2000	Feb 22, 2000	10
35	027-PART FORM, REINF & POUR 6TH LEVEL DECK (2 POURS) - 10	Feb 21, 2000	Mar 3, 2000	Feb 23, 2000	Mar 7, 2000	10
36	030-COMP CURE, STRIP & RESHORE 5TH LEVEL DECK (4 POURS) - 10	Feb 23, 2000	Mar 7, 2000	Feb 23, 2000	Mar 7, 2000	10
37	028-COMP ERECT, PLUMB, TRIM & DETAIL ATRIUM STRUCT STEEL & METAL DECK - 20	Feb 23, 2000	Mar 21, 2000	Feb 23, 2000	Mar 21, 2000	20
38	032-FORM, REINF, POUR & STRIP NORTH WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 20	Feb 23, 2000	Mar 21, 2000	Feb 23, 2000	Mar 21, 2000	20
39	038-COMP FORM, REINF & POUR 6TH LEVEL DECK (2 POURS) - 10	Mar 8, 2000	Mar 21, 2000	Mar 8, 2000	Mar 21, 2000	10
40	201-PART INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Oct 13, 1999	Nov 23, 1999	Mar 8, 2000	Apr 18, 2000	30
41	039-ERECT, PLUMB, DETAIL & TRIM 6TH LEVEL PENTHOUSE STRUCT STEEL & METAL DECK - 30	Mar 8, 2000	Apr 18, 2000	Mar 8, 2000	Apr 18, 2000	30
42	036-PART CURE, STRIP & RESHORE 6TH LEVEL DECK (2 POURS) - 8	Mar 6, 2000	Mar 15, 2000	Mar 10, 2000	Mar 21, 2000	8
43	056-COMP CURE, STRIP & RESHORE 6TH LEVEL DECK (2 POURS) - 4	Mar 22, 2000	Mar 27, 2000	Mar 22, 2000	Mar 27, 2000	4
44	051-FORM, REINF, POUR & STRIP SOUTH WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 10	Mar 22, 2000	Apr 4, 2000	Mar 22, 2000	Apr 4, 2000	10
45	057-INSTALL METAL STUDS & PLYWOOD AT 6TH LEVEL PENTHOUSE - 15	Mar 22, 2000	Apr 11, 2000	Mar 22, 2000	Apr 11, 2000	15
46	037-ERECT ATRIUM CURTAIN WALL FRAMING & GLASS - 70	Mar 22, 2000	Jun 28, 2000	Mar 22, 2000	Jun 28, 2000	70
47	062-ERECT, PLUMB, DETAIL & TRIM 7TH LEVEL PENTHOUSE STRUCT STEEL & METAL DECK - 15	Mar 28, 2000	Apr 17, 2000	Mar 28, 2000	Apr 17, 2000	15
48	059-FORM, REINF, POUR & STRIP NORTH WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 20	Apr 5, 2000	May 2, 2000	Apr 5, 2000	May 2, 2000	20
49	063-APPLY COPPER SIDING PANELS AT 6TH LEVEL PENTHOUSE - 15	Apr 12, 2000	May 2, 2000	Apr 12, 2000	May 2, 2000	15
50	072-LAY INSUL & ROOFING AT 7TH LEVEL PENTHOUSE ROOF - 10	Apr 18, 2000	May 1, 2000	Apr 18, 2000	May 1, 2000	10

activity es ef ls lf d

51	073-INSTALL METAL STUDS & PLYWOOD AT 7TH LEVEL PENTHOUSE - 10	Apr 18, 2000	May 1, 2000	Apr 18, 2000	May 1, 2000	10
52	055-LAY INSUL & ROOFING AT 6TH LEVEL PENTHOUSE ROOF - 10	Apr 19, 2000	May 2, 2000	Apr 19, 2000	May 2, 2000	10
53	202-CONT(1) INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Nov 24, 1999	Jan 7, 2000	Apr 19, 2000	May 31, 2000	30
54	077-LAY INSUL & ROOFING AT 6TH LEVEL CONCRETE ROOF DECK - 5	May 2, 2000	May 8, 2000	May 2, 2000	May 8, 2000	5
55	078-APPLY COPPER SIDING PANELS AT 7TH LEVEL PENTHOUSE - 10	May 2, 2000	May 15, 2000	May 2, 2000	May 15, 2000	10
56	064-LAY INSUL & ROOFING AT 5TH LEVEL CONCRETE ROOF DECK - 10	May 3, 2000	May 16, 2000	May 3, 2000	May 16, 2000	10
57	071-ERECT 6TH LEVEL NORTH CURTAIN WALL -10	May 3, 2000	May 16, 2000	May 3, 2000	May 16, 2000	10
58	067-INSTALL NORTH WING LIMESTONE FACING - 51	May 3, 2000	Jul 14, 2000	May 3, 2000	Jul 14, 2000	51
59	203-PART INSTL LOWER LEVEL INTERIOR FINISH WORK - 20	May 17, 2000	Jun 14, 2000	May 17, 2000	Jun 14, 2000	20
60	205-COMP INSTALL LOWER LEVEL INTERIOR ROUGH WORK - 30	Jan 10, 2000	Feb 18, 2000	Jun 1, 2000	Jul 13, 2000	30
61	206-CONT(1) INSTL LOWER LEVEL INTERIOR FINISH WORK - 20	Jun 15, 2000	Jul 13, 2000	Jun 15, 2000	Jul 13, 2000	20
62	054-ERECT COPPER ROOFS (INCLUDES 5 DIFFERENT LEVELS) SUBSTRATE & COPPER SHEATHING (INCLUDES SNOWMELTING PIPING) - 60	Jun 29, 2000	Sep 22, 2000	Jun 29, 2000	Sep 22, 2000	60
63	066-FORM, REINF, POUR & STRIP SOUTH WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 10	May 3, 2000	May 16, 2000	Jun 30, 2000	Jul 14, 2000	10
64	025-INSTALL SOUTH WING 2ND LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 10	Feb 7, 2000	Feb 18, 2000	Jul 3, 2000	Jul 17, 2000	10
65	031-FORM, REINF, POUR & STRIP EAST WING 2ND LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Feb 23, 2000	Mar 14, 2000	Jul 3, 2000	Jul 24, 2000	15
66	210-SUBSTANT COMP INSTL LOWER LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jul 14, 2000	Aug 10, 2000	Jul 14, 2000	Aug 10, 2000	20
67	074-INSTALL SOUTH WING LIMESTONE FACING - 51	Jul 17, 2000	Sep 26, 2000	Jul 17, 2000	Sep 26, 2000	51
68	033-INSTALL NORTH WING 2ND LEVEL COPPER BACK UP METAL STUD & PLYWOOD FRAMING - 15	Feb 21, 2000	Mar 10, 2000	Jul 18, 2000	Aug 7, 2000	15
69	040-FORM, REINF, POUR & STRIP EAST WING 3RD LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Mar 15, 2000	Apr 4, 2000	Jul 25, 2000	Aug 14, 2000	15
70	075-INSTALL NORTH WING COPPER PANELS - 35	Jul 17, 2000	Sep 1, 2000	Aug 8, 2000	Sep 26, 2000	35
71	058-FORM, REINF, POUR & STRIP EAST WING 4TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Apr 5, 2000	Apr 25, 2000	Aug 15, 2000	Sep 5, 2000	15
72	065-FORM, REINF, POUR & STRIP EAST WING 5TH LEVEL CAST IN PLACE LIMESTONE BACKUP PANELS - 15	Apr 26, 2000	May 16, 2000	Sep 6, 2000	Sep 26, 2000	15
73	204-PART INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 20	Nov 29, 1999	Dec 27, 1999	Sep 7, 2000	Oct 4, 2000	20
74	076-INSTALL NORTH WING PREGLAZED ALUM WINDOWS - 5	Jul 17, 2000	Jul 21, 2000	Sep 20, 2000	Sep 26, 2000	5
75	081-INSTALL SOUTH WING PREGLAZED ALUM WINDOWS - 5	Sep 27, 2000	Oct 3, 2000	Sep 27, 2000	Oct 3, 2000	5

**MEDICAL EDUCATION & BIOMEDICAL RESEARCH
FACILITY - University of Iowa, Iowa City, Iowa
Knutson Construction Services - General Contractor**

	activity	es	ef	ls	lf	d
76	082-INSTALL SOUTH WING COPPER PANELS - 35	Sep 27, 2000	Nov 14, 2000	Sep 27, 2000	Nov 14, 2000	35
77	079-INSTALL EAST WING LIMESTONE FACING - 51	Sep 27, 2000	Dec 7, 2000	Sep 27, 2000	Dec 7, 2000	51
78	209-PART INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 20	Jan 20, 2000	Feb 16, 2000	Oct 5, 2000	Nov 1, 2000	20
79	208-PART INSTL 1ST INTERIOR FINISH WORK - 20	Oct 5, 2000	Nov 1, 2000	Oct 5, 2000	Nov 1, 2000	20
80	080-INSTALL NORTH CURTAIN WALL ASSEMBLY AT LOWER, 1ST & 2ND LEVELS - 22	Sep 5, 2000	Oct 4, 2000	Oct 16, 2000	Nov 14, 2000	22
81	207-CONT(1) INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 20	Dec 28, 1999	Jan 25, 2000	Oct 19, 2000	Nov 15, 2000	20
82	213-PART INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 20	Feb 17, 2000	Mar 15, 2000	Nov 2, 2000	Nov 30, 2000	20
83	212-CONT(1) INSTL 1ST LEVEL INTERIOR FINISH WORK - 20	Nov 2, 2000	Nov 30, 2000	Nov 2, 2000	Nov 30, 2000	20
84	215-PART INSTL 2ND LEVEL INTERIOR FINISH WORK - 20	Nov 2, 2000	Nov 30, 2000	Nov 2, 2000	Nov 30, 2000	20
85	086-INSTALL NORTH EXTERIOR WALL GRANITE - 10	Oct 5, 2000	Oct 18, 2000	Nov 15, 2000	Nov 29, 2000	10
86	085-INSTALL SOUTH CURTAIN WALL ASSEMBLY AT 1ST AND 2ND LEVEL - 10	Nov 15, 2000	Nov 29, 2000	Nov 15, 2000	Nov 29, 2000	10
87	211-COMP INSTALL 1ST LEVEL INTERIOR ROUGH WORK - 10	Jan 26, 2000	Feb 8, 2000	Nov 16, 2000	Nov 30, 2000	10
88	214-CONT(1) INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 20	Feb 17, 2000	Mar 15, 2000	Nov 16, 2000	Dec 14, 2000	20
89	088-INSTALL SOUTH EXTERIOR WALL GRANITE - 5	Nov 30, 2000	Dec 6, 2000	Nov 30, 2000	Dec 6, 2000	5
90	218-PART INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 20	Mar 16, 2000	Apr 12, 2000	Dec 1, 2000	Dec 29, 2000	20
91	216-SUBSTANT COMP INSTL 1ST LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20
92	219-CONT(1) INSTL 2ND LEVEL INTERIOR FINISH WORK - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20
93	218-PART INSTL 3RD INTERIOR FINISH WORK - 20	Dec 1, 2000	Dec 29, 2000	Dec 1, 2000	Dec 29, 2000	20
94	084-INSTALL PREGLAZED EAST WING ALUM WINDOWS - 5	Dec 8, 2000	Dec 14, 2000	Dec 8, 2000	Dec 14, 2000	5
95	083-INSTALL EAST WING COPPER PANELS - 35	Dec 8, 2000	Jan 29, 2001	Dec 8, 2000	Jan 29, 2001	35
96	220-COMP INSTALL 2ND LEVEL INTERIOR ROUGH WORK - 10	Mar 16, 2000	Mar 29, 2000	Dec 15, 2000	Dec 29, 2000	10
97	217-CONT(1) INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 20	Mar 16, 2000	Apr 12, 2000	Dec 15, 2000	Jan 15, 2001	20
98	226-PART INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 20	Apr 13, 2000	May 10, 2000	Jan 2, 2001	Jan 29, 2001	20
99	221-SUBSTANT COMP INSTL 2ND LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20
100	223-CONT(1) INSTL 3RD LEVEL INTERIOR FINISH WORK - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20

	activity	es	ef	ls	lf	d
101	225-PART INSTL 4TH LEVEL INTERIOR FINISH WORK - 20	Jan 2, 2001	Jan 29, 2001	Jan 2, 2001	Jan 29, 2001	20
102	222-COMP INSTALL 3RD LEVEL INTERIOR ROUGH WORK - 10	Apr 13, 2000	Apr 26, 2000	Jan 16, 2001	Jan 29, 2001	10
103	224-CONT(1) INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 20	Apr 13, 2000	May 10, 2000	Jan 16, 2001	Feb 12, 2001	20
104	227-SUBSTANT COMP INSTL 3RD LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
105	229-CONT(1) INSTL 4TH LEVEL INTERIOR FINISH WORK - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
106	231-PART INSTL 5TH LEVEL INTERIOR FINISH WORK - 20	Jan 30, 2001	Feb 26, 2001	Jan 30, 2001	Feb 26, 2001	20
107	087-INSTALL EAST CURTAIN WALL ASSEMBLY - 44	Jan 30, 2001	Mar 30, 2001	Jan 30, 2001	Mar 30, 2001	44
108	228-COMP INSTALL 4TH LEVEL INTERIOR ROUGH WORK - 10	May 11, 2000	May 24, 2000	Feb 13, 2001	Feb 26, 2001	10
109	230-CONT(1) INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 20	May 11, 2000	Jun 8, 2000	Feb 13, 2001	Mar 12, 2001	20
110	234-CONT(1) INSTL 5TH LEVEL INTERIOR FINISH WORK - 20	Feb 27, 2001	Mar 26, 2001	Feb 27, 2001	Mar 26, 2001	20
111	232-SUBSTANT COMP INSTL 4TH LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Feb 27, 2001	Mar 26, 2001	Feb 27, 2001	Mar 26, 2001	20
112	233-COMP INSTALL 5TH LEVEL INTERIOR ROUGH WORK - 10	Jun 9, 2000	Jun 22, 2000	Mar 13, 2001	Mar 26, 2001	10
113	235-SUBSTANT COMP INSTL 5TH LEVEL INTERIOR FINISH WORK - TO START OF OWNER WORK AT SPACE - 20	Mar 27, 2001	Apr 23, 2001	Mar 27, 2001	Apr 23, 2001	20
114	089-INSTALL EAST EXTERIOR WALL GRANITE - 10	Apr 2, 2001	Apr 13, 2001	Apr 2, 2001	Apr 13, 2001	10