



Laundry list

Sequence of work
 Start a Russell & work N to Corbin on E side of Saginaw & then from Corbin to Russell on W side of Saginaw

- Work about 3 weeks ahead
- Adjust manhole elevations
- Demolish pavement/execute for new curbs/curbs
- Rebuild drainage structures
- EFRP new concrete curbs
- Back fill/compact street/sidewalk side of new curb
- Then concrete base paving
- Blacktop street section & curb
- EFRP new conduit

(A) - Back fill/then grade back of curb
 (A) - Seal back of curb if req'd
 - Pull PVC sleeper to street
 - Install phase 1 elect conduit

Abbreviations

T/R Time restraint
 EFRP Excavate form, rebar, pour
 CIS Curb basin
 CP Consumers Power
 FRP Form, rebar, & pour

MONITORING RECORD			ISSUE RECORD	
DATE	DATE	DATE	ISSUE No.	DATE
			1	Mar 19, 80
			2	Apr 14, 80
			3	May 15, 80

Place asphalt

ET/R

To EFRP

1429 1429 13 1442 1442 5/1/80 (1371) Hold date

NETWORK MODEL FOR
NEW FLINT NORTH - PHASE 1
FLINT, MICHIGAN

RALPH J. STEPHENSON, P.E.
 15064 WARWICK ROAD
 DETROIT, MICHIGAN 48223
 CONSULTANT PH 273-5026

#054
 41

LN
 HN