## Ralph J. Stephenson, P. E., P. C. Consulting Engineer

December 27, 1995

Tα

Darrel Ashby

From:

Ralph J. Stephenson

Re:

Draft of procurement matrix

Dear Darrel:

Attached are two preliminary, unedited runs of the procurement matrix you and I discussed Tuesday afternoon.

Run A is entitled Master List and includes all identified-to-date special procurement items for the major buildings at the resort. There are many more standard items to add and I intend to do this with the project managers in my regular planning and monitoring meetings with them.

Run  $\underline{B}$  is entitled <u>Casino Building</u> and includes only those items that currently are included in the Casino Building proper. Items will also be added to this list as they are identified.

Please note I have started to make corrections in red to the drafts of the matrixes.

The shaded columns are those I will use to roughly determine the overall status of procurement as I monitor the project. Progress across each line item can be easily seen by the checks  $(\sqrt{})$  indicating the action is completed. The unshaded columns immediately to the left of the shaded columns are those you will use for specifically numbering or dating each item.

I have started inserting the CSI codes but do not have a full list of the codes as Perini uses them. I suggest you or each project manager fill in these code items since they make it very easy to do selective runs on the various codes from 01 to 16 (or is it now 17?).

The columns to the left of the CSI codes show the building in which each item is located. These columns are to be filled in as planning proceeds. The location column is merely a backup identification and can be used as an alternate sorting device if desired.

The spaces for dating are somewhat smaller than desirable but you can adjust this on your computer as you generate the master list to be used internally on the job site. I assume you will track delivery items from your matrix for the Casino

Page 1 date printed: 12/27/95

Ralph J. Stephenson, P. E., P. C. Consulting Engineer

December 27, 1995

Building, and possibly for the other buildings in the project as Dave or the project managers request of you. It seems that a central source of procurement information might be most useful to the project team. I would appreciate receiving any new data you add to your matrix so I can keep my information files up to date. You and I can also compare information from time to time as it seems appropriate.

I shall keep the enclosed documents for my use only since I don't want to duplicate or cross over the procurement work being done by you, and each project manager and project superintendent. However please feel free to use any information in the enclosed matrixes you wish in setting up your procurement tracking system.

I would appreciate your comments about the arrangement of the matrix. Also I would be pleased to receive current information you put in the in-house matrix for the project. If you have any questions please don't hesitate to call. When you have gone over the material let's compare notes.

Have a wonderful new years!

date printed: 12/27/95

The following codes were developed by the Construction Specifications Institute (CSI) to define types of construction. These codes are an accepted method of determining construction classifications.

Please select the category that best describes the services of your firm, and write in the corresponding five digit number on the CAM survey form. Select a second category that would also apply to your business, and write the five digit number in the "secondary business" section of the survey form.

#### DIVISION 1-GENERAL REQUIREMENTS

01010	SUMMARY OF WORK
01020	ALLOWANCES
01025	MEASUREMENT AND PAYMENT
01030	ALTERNATES/ALTERNATIVES
01040	COORDINATION
01050	FIELD ENGINEERING
01060	REGULATORY REQUIREMENTS
01070	ABBREVIATIONS AND SYMBOLS
01080	IDENTIFICATION SYSTEMS
01090	REFERENCE STANDARDS
01100	SPECIAL PROJECT PROCEDURES
01200	PROJECT MEETINGS
01300	SUBMITTALS
01400	QUALITY CONTROL
01500	CONSTRUCTION FACILITIES AND TEMPORARY
	CONTROLS
01600	MATERIAL AND EQUIPMENT
01650	STARTING OF SYSTEMS/COMMISSIONING
01700	CONTRACT CLOSEOUT
01800	MAINTENANCE

### DIVISION 2-SITEWORK

....

02010	SUBSURFACE INVESTIGATION
02050	DEMOLITION
02100	SITE PREPARATION
02140	DEWATERING
02150	SHORING AND UNDERPINNING
02160	EXCAVATION SUPPORT SYSTEMS
02170	COFFERDAMS
02200	EARTHWORK
02300	TUNNELING
02350	PILES AND CAISSONS
02450	RAILROAD WORK
02480	MARINE WORK
02500	PAVING AND SURFACING
02600	PIPED UTILITY MATERIALS
02660	WATER DISTRIBUTION
02680	FUEL DISTRIBUTION
02700	SEWERAGE AND DRAINAGE
02760	RESTORATION OF UNDERGROUND PIPELINES
02770	PONDS AND RESERVOIRS
02780	POWER AND COMMUNICATIONS
02800	SITE IMPROVEMENTS
02900	LANDSCAPING

#### DIVISION 3-CONCRETE

03100	CONCRETE FORMWORK
03200	CONCRETE REINFORCEMENT
03250	CONCRETE ACCESSORIES
03300	CAST-IN-PLACE CONCRETE
03370	CONCRETE CURING
93400	PRECAST CONCRETE
03500	CEMENTITIOUS DECKS
03600	GROUT
03700	CONCRETE RESTORATION AND CLEANING
03800	MASS CONCRETE

#### DIVISION 4-MASONRY

04100	MORTAR
04150	MASONRY ACCESSORIES
04200	UNIT MASONRY
04400	STONE
04500	MASONRY RESTORATION AND CLEANING
04550	REFRACTORIES
04600	CORROSION RESISTANT MASONRY

### DIVISION 5-METALS

05010 METAL MATERIALS

05030	METAL FINISHES
05050	METAL FASTENING
05100	STRUCTURAL METAL FRAMING
05200	METAL JOISTS
05300	METAL DECKING
05400	COLD-FORMED METAL FRAMING
05500	METAL FABRICATIONS
05580	SHEET METAL FABRICATIONS
05700	ORNAMENTAL METAL
05800	EXPANSION CONTROL
05000	HYDRAULIC STRUCTURES

## DIVISION 6-WOOD AND PLASTICS

OCOCO	LASI ENERS AND ADDESIVES
06100	ROUGH CARPENTRY
06130	HEAVY TIMBER CONSTRUCTION
06150	WOOD-METAL SYSTEMS
06170	PREFABRICATED STRUCTURAL WOOD
06200	FINISH CARPENTRY
06300	WOOD TREATMENT
06400	ARCHITECTURAL WOODWORK
06500	PREFABRICATED STRUCTURAL PLASTICS
06600	PLASTIC FABRICATIONS

#### DIVISION 7-THERMAL AND MOISTURE PROTECTION

07400	MATERIAL
07100	WATERPROOFING
07150	DAMPPROOFING
07190	VAPOR AND AIR RETARDERS
07200	INSULATION
07250	FIREPROOFING
07300	SHINGLES AND ROOFING TILES
07400	PREFORMED ROOFING AND CLADDING/SIDING
07500	MEMBRANE ROOFING
07570	TRAFFIC TOPPING
07600	FLASHING AND SHEET METAL
07700	ROOF SPECIALTIES AND ACCESSORIES
07800	SKYLIGHTS
07900	JOINT SEALERS

#### DIVISION 8-DOORS AND WINDOWS

08100	METAL DOORS AND FRAMES
08200	WOOD AND PLASTIC DOORS
08250	DOOR OPENING ASSEMBLIES
08300	SPECIAL DOORS
08400	ENTRANCES AND STOREFRONT
08500	METAL WINDOWS
08600	WOOD AND PLASTIC WINDOWS
08650	SPECIAL WINDOWS
08700	HARDWARE
08800	GLAZING
08900	GLAZED CURTAIN WALLS

#### DIVISION 9-FINISHES

DIAIDIO	M 3-FINISHES
09100	METAL SUPPORT SYSTEMS
09200	LATH AND PLASTER
09230	AGGREGATE COATINGS
09250	GYPSUM BOARD
09300	TILE
09400	TERRAZZO
09500	ACOUSTICAL TREATMENT
09540	SPECIAL SURFACES
09550	WOOD FLOORING
09600	STONE FLOORING
09630	UNIT MASONRY FLOORING
09650	RESILIENT FLOORING
09680	CARPET
09700	SPECIAL FLOORING
09780	FLOOR TREATMENT
09800	SPECIAL COATINGS
00000	PAINTING

WALL COVERINGS

### DIVISION 10-SPECIALTIES

10100	CHALKBOARDS AND TACKBOARDS
10150	COMPARTMENTS AND CUBICLES
10200	LOUVERS AND VENTS
10240	GRILLES AND SCREENS
10250	SERVICE WALL SYSTEMS
10260	WALL AND CORNER GUARDS
10270	ACCESS FLOORING
10280	SPECIALTY MODULES
10290	PEST CONTROL
10300	FIREPLACES AND STOVES
10340	PREFABRICATED EXTERIOR SPECIALTIES
10350	FLAGPOLES
10400	IDENTIFYING DEVICES
10450	PEDESTRIAN CONTROL DEVICES
10500	LOCKERS
10520	FIRE PROTECTION SPECIALTIES
10530	PROTECTIVE COVERS
10550	POSTAL SPECIALTIES
10600	PARTITIONS
10650	OPERABLE PARTITIONS
10670	STORAGE SHELVING
10700	EXTERIOR SUN CONTROL DEVICES
10750	TELEPHONE SPECIALTIES
10800	TOILET AND BATH ACCESSORIES
10880	SCALES
10900	WARDROBE AND CLOSET SPECIALTIES

### DIVISION 11-EQUIPMENT

11010	MAINTENANCE EQUIPMENT
11020	SECURITY AND VAULT EQUIPMENT
11030	TELLER AND SERVICE EQUIPMENT
11040	ECCLESIASTICAL EQUIPMENT
11050	LIBRARY EQUIPMENT
11060	THEATER AND STAGE EQUIPMENT
11070	INSTRUMENTAL EQUIPMENT
11080	REGISTRATION EQUIPMENT
11090	CHECKROOM EQUIPMENT
11100	MERCANTILE EQUIPMENT
11110	COMMERCIAL LAUNDRY AND DRY CLEANING
	EQUIPMENT
11120	VENDING EQUIPMENT
11130	AUDIO-VISUAL EQUIPMENT
11140	SERVICE STATION EQUIPMENT
11150	PARKING CONTROL EQUIPMENT
11160	LOADING DOCK EQUIPMENT
11170	SOLID WASTE HANDLING EQUIPMENT
11190	DETENTION EQUIPMENT
11200	WATER SUPPLY AND TREATMENT EQUIPMENT
11280	HYDRAULIC GATES AND VALVES
11300	FLUID WASTE TREATMENT AND DISPOSAL EQUIPMENT
11400	FOOD SERVICE EQUIPMENT
11450 11460	RESIDENTIAL EQUIPMENT
11470	UNIT KITCHENS
11480	DARKROOM EQUIPMENT ATHLETIC, RECREATIONAL AND THERAPEUTIC
11400	EQUIPMENT
11500	INDUSTRIAL AND PROCESS EQUIPMENT
11600	LABORATORY EQUIPMENT
11850	PLANETARIUM EQUIPMENT
11660	OBSERVATORY EQUIPMENT
11700	MEDICAL EQUIPMENT
11780	MORTUARY EQUIPMENT
11850	NAVIGATION EQUIPMENT
	Control of the Contro

### DIVISION 12—FURNISHINGS

12050	FABRICS
12100	ARTWORK
12300	MANUFACTURED CASEWORK
12500	WINDOW TREATMENT
12600	FURNITURE AND ACCESSORIES
12670	RUGS AND MATS
12700	MULTIPLE SEATING
12800	INTERIOR PLANTS AND PLANTER

### DIVISION 13-SPECIAL CONSTRUCTION

13010	AIR SUPPORTED STRUCTURES
13020	INTEGRATED ASSEMBLIES
13030	SPECIAL PURPOSE ROOMS
13080	SOUND, VIBRATION, AND SEISMIC CONTROL
13090	RADIATION PROTECTION
13100	NUCLEAR REACTORS
13120	PRE-ENGINEERED STRUCTURES
13150	POOLS
13160	ICE RINKS
13170	KENNELS AND ANIMAL SHELTERS
13180	SITE CONSTRUCTED INCINERATORS
13200	LIQUID AND GAS STORAGE TANKS
13220	FILTER UNDERDRAINS AND MEDIA
13230	DIGESTION TANK COVERS AND APPURTENANCES
13240	OXYGENATION SYSTEMS
13260	SLUDGE CONDITIONING SYSTEMS
13300	UTILITY CONTROL SYSTEMS
13400	INDUSTRIAL AND PROCESS CONTROL SYSTEMS
13500	RECORDING INSTRUMENTATION
13550	TRANSPORTATION CONTROL INSTRUMENTATION
13600	SOLAR ENERGY SYSTEMS
13700	WIND ENERGY SYSTEMS
13800	BUILDING AUTOMATION SYSTEMS
13900	FIRE SUPPRESSION AND SUPERVISORY SYSTEMS

#### DIVISION 14-CONVEYING SYSTEMS

14100	DUMBWAITERS
14200	ELEVATORS
14300	MOVING STAIRS AND WALKS
14400	LIFTS
14500	MATERIAL HANDLING SYSTEMS
14600	HOISTS AND CRANES
14700	TURNTABLES
14800	SCAFFOLDING
14900	TRANSPORTATION SYSTEMS

### DIVISION 15-MECHANICAL

15050	BASIC MECHANICAL MATERIALS AND METHODS
15250	MECHANICAL INSULATION
15300	FIRE PROTECTION
15400	PLUMBING
15500	HEATING, VENTILATING, AND AIR CONDITIONING (HVAC)
15550	HEAT GENERATION
15650	REFRIGERATION
15750	HEAT TRANSFER
15850	AIR HANDLING
15880	AIR DISTRIBUTION
15950	CONTROLS
15990	TESTING, ADJUSTING, AND BALANCING
	15250 15300 15400 15500 15550 15650 15750 15850 15880 15950

#### DIVISION 18-ELECTRICAL

DIVISIC	M IO-EFFOI WAYE
16050	BASIC ELECTRICAL MATERIALS AND METHODS
16200	POWER GENERATION
16300	HIGH VOLTAGE DISTRIBUTION (Above 600-Volt)
16400	SERVICE AND DISTRIBUTION (800-Volt and Below)
16500	LIGHTING
16600	SPECIAL SYSTEMS
16700	COMMUNICATIONS
16850	ELECTRIC RESISTANCE HEATING
16900	CONTROLS
18950	TESTING



Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

item loc pd bh ca mo si csi cde vendor vendor vendor po sent treturned time divry delvrd district and care position of the construction of the con	
Acoustical ceilings  Car	fab& Idlvr
Acoustical ceilings	
Aluminum sash and entries pd/bh/ca/ x x x x x	
Aluminum store front cal x 08400  Architectural metal work cal x 05000? Architectural Specialties Trading Co.  Architectural woodwork cal x 06400 Architectural Specialties Trading Co.  Artificial rock formations pol/bh/cal x x x x x x x x x x x x x x x x x x x	
Aluminum store front ca/ x 08400  Architectural metal work ca/ x 05500? Architectural Specialties Trading Co.  Architectural woodwork ca/ x x 06400 Architectural Specialties Trading Co.  Artificial rock formations pd/bh/ca/ x x x x x x x x x x x x x x x x x x x	
Architectural woodwork  Ca/	
Artificial rock formations  pd/bh/ca/ x x x x x x x x x x x x x x x x x x x	
Boilers	
Boilers	
Brick pavers  si' x  Description  Carpet  Si' x  Description  Carpet  Description  Carpet  Description  Carpet  Description  Carpet  Description  Carpet  Description  Carpet  Description  Company  Description  Des	
Building insulation  ca/ x 07200 Harrison Construction Company  Carpet ca/ x 09680 Provided & installed by owner  Provided & installed by owner  Representation Company	
Carpet ca/ x 09680 Provided & installed by owners	
A USSOO Provided a listalied by Owner	
Carret ( bought by others - installed by Posici2)	
15 Centrifugal fans ca/	
16 Ceramic tile work ca/ x 09300	
17 Chillers ca/ x	
Concrete flooring (stamped pavers?) ca/ x	
19 Concrete mix designs pd/bh/ca/ x x x x x x x x x x x x x x x x x x x	
20 Cooling tower ca/ x	

Location abbreviations:

si - Site work

ho - Hotel

ca - Casino building

bh - Bingo hall pd - Parking deck

date printed 12 /27 /95

blank - item has not started p - item is in progress v - item is complete

if can it is page state

page state

p. 64/pca/p-hod/pd

(mi, U have be correct size of field)

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh	ca I	10	si	csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlv <del>ry</del>	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmti	fab & dlvr
21	Decorative nuts - colors and samples	pd/	X			T	T															
22	Drywall work	ca/			×	1	09	9250		Harrison Construction Company						<b>†</b>		V	√			
23	Elevator door frames, cabs, and equipment	pd/bh/	×	х	7	1	十				†	<u> </u>				1						
24	Entrance grates & floor mats	ca/	1		×	$\top$	10	0000?			1	<b> </b>					<b></b>					
25	Exterior glass at all areas	pd/bh/ca/ ho/	×	X	×	×	×				<b>†</b>	<u> </u>				<b></b> -						
26	Exterior metal panels	pd/bh/	×	x	1	T	十	$\neg \dagger$			<b>†</b>	<u> </u>	1			<del>                                     </del>						
27	Fan coil units	ca/			×	$\top$	$\top$				1					<del>                                     </del>						
28	Feature sign or signs	pd/			1	+	×				<del>                                     </del>	<u> </u>	$\vdash$				<b>†</b>					
29	Fiberglas reinforced wall panels	ca/			×	十	06	6600?			_		I			<del>                                     </del>						
30	Finish carpentry	ca/			×	十	06	5200	·	Architectural Specialties Trading Corporation	1		1			<del>                                     </del>		V	√ ï			
31	Fire extinguishers & cabinets	ca/			x	$\top$	10	520?		- Corporation	1						<b>†</b>					
32	Firestopping	ca/			×	1	07	7000		Harrison Construction Co.								٧	V			
33	Flagpoles	si/			1	1	×										<b>†</b>					
34	Folding partitions and tracks	pd/bh/ca/ ho/?		×	×	×	T	1														
35		bh/ca/ho/		×	×	×	T															
36	Food service rough in	ca/ho/			×	×	T															
37	Fountain at building front entry	si/		1	7	1	· T	1			1											
38		si/		1	$\top$	1;	1	1			1											
39		ca/		1	×	$\top$	10	000?			<b>†</b>		1									
40	Fountains at casino pond	si/				1	1	1			1											

Location abbreviations:

si - Site work ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress √ - item is complete

page 2 date printed 12/27/95

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh	ca	ho	si	csi cde	resp ode	mír or vendor	verbal po	po sent	po retu <b>r</b> ned	lead time	reqd dlvry	chk on divry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
41	Fountains at hotel pond	si/					X	Γ														
42	Fountains in buildings	pd/bh/ca/ ho/?/	×	×	x	×	T		<b>†</b>		<b> </b>					t						
43	Glass & glazing	ca/			х			08800?	<del>                                     </del>				1			<del> </del>						
44	Grates	si/	T				x		<del>                                     </del>		<b> </b>		$\vdash$			<del>                                     </del>						
45	Grills and diffusers	pd/bh/ca/ ho/	×	×	x	x	$\vdash$		†		<del>                                     </del>											
46	Heat exchanger	ca/			x				I			ļ										
47	High light fixtures at parking deck	pd	×								<b>†</b>											
48	Hollow metal doors & frames	ca/			x	┪		08100			<b> </b>											
49		pd/bh/ca/ ho/	×	х	x	×			<b>†</b> —		<b> </b>											
50	Interior glass at all areas	pd/bh/ca/ ho/	X	x	X	x	x															
51	Irrigation system	si/					х															
52	Joint sealers	ca/			x			07900	<u> </u>	American Seal and Restoration								₹	٧			
53		pd/bh/ca/ ho/	x	х	х	x	х															
54	Light fixtures AG and AG-1	si/					х										<b>†</b>					
55		pd/bh/ca/ ho/	x	x	x	х										1	<b></b>					
56		pd/bh/ca/ ho/	x	x	×	x																
57	ight fixtures - standard for site work	si/					x															
58		ca/			×			10500														
" L		pd/bh/ca/ ho/	×	x	×	х																
60	Metal arches	pd/?/	x													1						

Location abbreviations:

si - Site work ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress √ - item is complete

page 3 date printed 12/27/95

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh c	a ho	si si	csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlvry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
61	Metal fabrication	ca/			×	T	05500	Π													
62	Metal floor & roof deck	bh/ca/ho/	/ ×	×	×	T	1	<b>†</b>		1						<b>†</b>					
63	Metal railings	pd/bh/ca/	×	×	x x	×	<b>—</b>														
64	Millwork and trim	pd/bh/ca/	×	×	××	╁	1	†				1									
65	Miscellaneous iron frames	pd/bh/ca/	×	×	× ×	$\dagger$	╁	<del> </del>				1			<b></b>						
66	Miscellaneous metal stairs	pd/bh/ca/	×	×	× ×	十	1	<b>†</b>		1						<u> </u>					
67	Neon lighting	pd/?/	x	+	+	十	1	<del> </del>													
68	Non standard length metal studs	pd/bh/ca/	×	×	x x	$\dagger$	<del> </del>					-									
<del>69</del>	Painting	ca/	$\Box$	1,	<del>.  -</del>	$\dagger$	09900		Madias Brothers	+							٧	٧			
70	Parking controls and devices	pd/si/	х		十	×				1											
71	Pavers at fire road	si/		+	十	×	<del>                                     </del>														
72	Planters	si/		1	十	×	<del>                                     </del>	<b> </b>													
<i>7</i> 3		pd/bh/ca/ ho/?	×	x >	₹ ×	T	<del> </del>	<u>†                                     </u>					·····		,						
74	Plumbing fixtures	pd/bh/ca/ ho/	x	x >	( x	T	1			1					<u> </u>						
<i>7</i> 5	Power to pylon sign - might come off M20 or Leaton and be installed by Tribe, Consumers and/or Perini	si/		1	T	×	<b>†</b>														
76	Precast structural components - section 1	pd/	X		T	T	<b></b>														
		pd/	x		+					<b>†</b>				<u> </u>		<b>†</b>					
ĺ		pd/	×		1		<b>†</b>	<b>†</b>		<del> </del>				<b> </b>		1					
L		pd/	×	十	+	T	<b>†</b>									<b>†</b>					
80	Precast structural components - section 5	pd/	×		T	T	<b>†</b>														

Location abbreviations:

si - Site work

ho - Hotel
ca - Casino building
bh - Bingo hall
pd - Parking deck

blank - item has not started p - item is in progress
√ - item is complete

page 4 date printed 12/27/95

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh	ca	ho	si	csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlvry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
81	Precast structural components - section 6	pd/	x																			
82	Primary power - From central plant to bingo	si/	T			T	x		_		1	<b> </b>										
83	Primary power - From central plant to hotel	si/	T				x															
84	Primary power - From entry to central plant	si/		$\vdash$			×				<del> </del>		+									
85	Primary power - not in site budget	si/	十		-		x	<b> </b>														
86	Pumps	?	十	-	<del> </del>		_		L			-									+	
87	Pylon sign	si/	T	_	<u> </u>		х					<del>                                     </del>										
88	Resilient flooring & base	ca/		_	х			09650			<del> </del>	<del>                                     </del>	+-1		<u> </u>	<del> </del>						
89	Resilient tile	pd/bh/ca/	×	x	x	х					-	ļ					-					
90	Rolling doors & grills	ca/			x			08100			<u> </u>	<b> </b>	+									
91	Roof exhaust fans	ca/	T	_	x								+-1									
92	Rough carpentry	ca/			x			06100		Architectural Specialties Trading	1					<del> </del>	-	¥	٧			
93	Signage	pd/bh/ca a/si/?	x	x	х	x	x			Corporation	┪		-									
94	Site pavers	si/	$  \cdot  $				x					<u> </u>	+-			<del> </del>	-				+	
95	Site railing	si/	H	$\dashv$		-	x					<u> </u>				<u> </u>						
96	Spring landscaping	si/	H	$\dashv$	$\neg$	7	×		<b></b>		<u> </u>	-				<del> </del>	-					
97	Stair tower exterior siding	pd	x		$\dashv$	1	┪				<del> </del>	<b> </b>	-		<u></u>	-						
98	Stair tower fiberglas shingles	pď	x	-	$\dashv$	-	$\dashv$				+	├──	+		<u> </u>	<del>                                     </del>						$\vdash$
99	Steel joists	pd/bh/ca/	х	x	×	$\dashv$	$\dashv$		-		-		-			-						
100	stone caps	pd	x	$\dashv$	-	$\dashv$	$\dashv$		-		+	-	+									
-			Щ																			1

Location abbreviations:

si - Site work ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress v - item is complete

page 5 date printed 12/27/95

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence


	item	loc	pd	bh	ca	ho	sì	csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlvry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
101	Stone veneer	pd	×																			
102	Stone work - exterior & interior	ca/			х			04400		Davenport Masonry		<b></b>						٧	V			
103	Structural steel	pd/bh/ca/	x	x	х																	$\Box$
104	Toilet compartments - metal	ca/			x	ᅦ		10800			<b>-</b>		+									
105	Toilet partitions	pd/bh/ca/	×	x	x	x																
106	Toilet room accessories	ca/			×			10800														
107	Trees	bh/ca/ho/	×	x	x	1	一															
108	Wall blocking information	pd/bh/ca/ ho/?	x	x	x	×	$\neg$				<b>-</b>		1									
109	Wall & corner guards	ca/			x	7	7	10260														
110	Wall covering	ca/		$\Box$	×	_		09950		Provided by owner - installed by Madias Brothers								Ŋ	7			
		pd/bh/ca/ ho/?	x	x	x	×				madias brothers												
	Wall treatments	pd/bh/ca/ ho/?	×	х	×	x	寸				<u> </u>					<u> </u>						
	Wardrobe & closet specialties	ca/			x	7	7	10900														
Ĺ		si/pd/	×			1	×															
L		ca/			×	$\top$	7	12500														
L		pd/bh/ca/ ho/?	x	x	×	×		-														
	Vood doors	ca/	7		×	_		08200		Architectural Specialties Trading Corporation	†							٧	٧			
L		ca/			×	$\top$	1	09550		- CONTROLL CONTROL CON												
119 N	Vood laminated trusses	ca/			×	$\top$	1									<del>                                     </del>						

Location abbreviations:

si - Site work
ho - Hotel
ca - Casino building
bh - Bingo hall
pd - Parking deck

blank - item has not started p - item is in progress √ - item is complete

page 6 date printed 12/27/05





Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

po lead reqd chk on date iss awd p/s appv fab & returned time dlvry dlvry delvrd cnstr ctr sbmtl sbmtl dlvr item mfr or vendor loc

			•					cde	cde	vendor	po	sent	returned	time	dlvry	divry	delvrd	doc	ctr	sbmtl	sbmtl	dlvr
1	Access doors	ca/	Γ		x	T	1	0000?		Harrison Construction Co furnish and install all doors shown on plans								٧	V			
2	Acoustical ceilings	ca/	T		x	寸	0	9500		Harrison Construction Co.							<b>†</b>	V	1			
3	Air handling units	ca/bh		х	x	$\dashv$	$\dashv$		*		<del></del>					<b></b>	1					
4	Aluminum sash and entries	pd/bh/ca/	×	×	х	×	十		<del>-</del>								<b>-</b>					
5	Aluminum store front	ho/ ca/			х	$\dashv$	<del>-</del>  0	8400	······································													
6	Architectural metal work	ca/	T		x	$\dashv$	0	5000?		Architectural Specialties Trading Co.		<del> </del>			<b> </b>	<del> </del>	-	٧	J.			
7	Architectural woodwork	ca/			x	_	0	6400		Architectural Specialties Trading Co.				<del></del>		<b> </b>	<u> </u>	¥	v –			
8		pd/bh/ca/ ho/	x	×	x	×	$\dashv$					<u> </u>				<b>†</b>	1					
9	Rollere	ca/			×	$\dashv$	$\dashv$					ļ				<b></b>	<del> </del>					
10	Building insulation	ca/			x	$\dashv$	0	7200		Harrison Construction Company						<b>_</b>		V	V			
11	Carpet	ca/			x	$\top$	0	9680		Provided & installed by owner			<del>                                     </del>			<u> </u>	<del>                                     </del>	V	¥ .			
12		pd/bh/ca/ ho/	×	х	×	×	$\dagger$															
	Ceramic tile work	ca/		1	×	7	0	9300														
		ca/			×	1	十										1					
15	Concrete flooring (stamped pavers?)	ca/			×	$\neg$	十	7 1					<b>†</b>				<b>†</b>					
		pd/bh/ca/ ho/si/	×	x	×	x	×										<b></b>					
	Cooling tower	ca/		$\dashv$	×	+	1										<b>T</b>					
L		ca/		$\dashv$	×	$\top$	09	9250		Harrison Construction Company							<b>†</b>	V	V .			
L		ca/	$\exists$	$\dashv$	×	$\top$	10	0000?									†					
20	xterior glass at all areas	pd/bh/ca/ ho/	x	×	×	×	×									<b></b>	<b>†</b>					

Location abbreviations:

si - Site work ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress √ - item is complete



## <u>Casino Building</u>- Chippewa Resort Project Procurement Matrix

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	Troject i recurement iviatrix									Consuming												
	item	loc	pd	bh	ca l	10 S	i ,	csi cde	resp cde	mír or vendor	verbal po	po sent	po returned	lead time	reqd divry	chk on dlvry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
21	Fan coil units	ca/	Γ		×	T	Т			<u> </u>												
22	Fiberglas reinforced wall panels	ca/			х	十	06	600?				<b>†</b>										
23	Finish carpentry	ca/			х	十	06	200		Architectural Specialties Trading Corporation	1							V	V			
24	Fire extinguishers & cabinets	ca/			х	1	10	520?		Oipolation												
25	Firestopping	ca/	T		х	$\top$	07	000		Harrison Construction Co.								V	7			
26	Folding partitions and tracks	pd/bh/ca/ ho/?		×	x	×	$\top$															
Ø	Food service equipment	bh/ca/ho/		×	×	×	$\top$															
28	Food service rough in	ca/ho/			×	x	1															
29	Fountain construction	ca/			×		10	000?	*													
30	Fountains in buildings	pd/bh/ca/ ho/?/	×	х	X	x																
31	Glass & glazing	ca/			×		08	800?														
32	Grills and diffusers	pd/bh/ca/ ho/	x	×	×	x	T															
33	Heat exchanger	ca/			×																	
34	Hollow metal doors & frames	ca/			×	T	08	100														
35	Hollow metal frames	pd/bh/ca/ ho/	x	×	×	×																
	Interior glass at all areas	pd/bh/ca/ ho/	X	x	x	x >	'															
<i>"</i>	Joint sealers	ca/			×		079	900		American Seal and Restoration								٧	٧			
38	Life safety systems	pd/bh/ca/ ho/			ļ	x >								*******								
39	light fixtures - special for building interiors	pd/bh/ca/ ho/				×	T							· · · · · · · · · · · · · · · · · · ·								
40	ight fixtures - standard for building interiors	pd/bh/ca/ ho/	x	х	×	×																

Location abbreviations:

si - Site work ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress √ - item is complete



## <u>Casino Building</u>- Chippewa Resort Project Procurement Matrix

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh	ca	ho	si	csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlvry	date delvrd	iss enstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
41	Lockers - metal	ca/			x			10500														
42	Masonry units	pd/bh/ca/ ho/	×	х	x	х																
43	Metal fabrication	ca/			x			05500														
44		bh/ca/ho/	×	×	x																	
45		pd/bh/ca/ ho/	X	X	x	x	×															
46		pd/bh/ca/ ho/	×	x	×	х																
-		pd/bh/ca/ ho/	X	x	x	x																
		pd/bh/ca/ ho/	1																			
		pd/bh/ca/ ho/	x	х	×	x																
		ca/			x			09900		Madias Brothers								٧	٧			
		pd/bh/ca/ ho/?																				
		pd/bh/ca/ ho/	x	Х	x	X																
		ca/			X			09650														
~		pd/bh/ca/ ho/	x	X	×	X																
		ca/			х			08100														
-	7t	ca/			X																	
<u> </u>		ca/			X			06100		Architectural Specialties Trading Corporation								٧	٧			
Į		pd/bh/ca a/si/?			×	x	x															
		pd/bh/ca/	x	X	х																	
60	Stone work - exterior & interior	ca/			×			04400		Davenport Masonry								V	٧			

Location abbreviations:

si - Site work

ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress v - item is complete

page 3 date printed 12/27/95

# <u>Casino Building</u>- Chippewa Resort Project Procurement Matrix

Ralph J. Stephenson, P. E. Consulting Engineer

Listed by item in alphabetical sequence

	item	loc	pd	bh d	a h	0 s	i csi cde	resp cde	mfr or vendor	verbal po	po sent	po returned	lead time	reqd dlvry	chk on dlvry	date delvrd	iss cnstr doc	awd ctr	p/s sbmtl	appv sbmtl	fab & dlvr
61	Structural steel	pd/bh/ca/	X	x	×T	T															
62	Toilet compartments - metal	ca/			×		10800														
63	Toilet partitions	pd/bh/ca/ ho/	×	×	×	×															
64	Toilet room accessories	ca/	П		×	十	10800	<b>T</b>													
65		bh/ca/ho/	X	×	×	T										<b></b>					
66		pd/bh/ca/ ho/?	х	x	×	×															
67	Wall & corner guards	ca/			×		10260														
68	Wall covering	ca/			×		09950		Provided by owner - installed by Madias Brothers								V	٧			
		pd/bh/ca/ ho/?		×	× ]	<b>(</b>															
,,		pd/bh/ca/ ho/?	×	×	× :	1															
	Wardrobe & closet specialties	ca/			· T		10900														
		ca/			`		12500														
		pd/bh/ca/ ho/?	X	x	<b>`</b>   ?	'															
		ca/			`		08200		Architectural Specialties Trading Corporation								V	٧			
	AZ	ca/			Ĺ	$\prod$	09550														
76	Wood laminated trusses	ca/			'																

Location abbreviations:

si - Site work

ho - Hotel ca - Casino building bh - Bingo hall pd - Parking deck

blank - item has not started p - item is in progress
√ - item is complete

page 4 date printed 12/27/95