
TM U.S. 23 design, build, & warrant - reconstruction of 6.1 miles


- I. Location Washtenaw County from north of Milan to north of **Bemis Road**
- II. Key dates
 - A./May 3, 1996 Submit technical proposal
 - ✓B. May 10, 1996 Submit pricing proposal
 - C. June 4, 1996 Submit geometric plans for review
 - 1. MDOT has 10 working days to review and approve the
 - D. June 13, 1996 MDOT complete preliminary plan review and approval
 - E. June 14, 1996 Submit final construction drawings to MDOT
 - ✓ F. June 14, 1996 TM and MDOT execute design and build contract
 - G. June 14, 1996 MDOT complete review and approve geometric plan
 - H. June 14, 1996 TM execute subcontracts
 - ✓I. June 27, 1996 MDOT complete review of final plans
 - -J. July 5, 1996 TM-complete make necessary revisions to final plans
 - K. July 19, 1996 MDOT complete review and approve final contruction drawings.

III. Those involved

- A. Thompson McCully general design/build contractor
 - 1. Dick Brilhart
 - Dennis Rickard
 - 3. David Thompson
 - Dane Dominici
 - Cal Knop
 - 6. Rollin Jones
- B. Wade Trim engineers of record employed by TM
 - George Ferraro
 - 2. Greg Trim
 - Mark Sohlden
- C. MDOT
 - 1. ????



Float time shown in this network model is for the sole use of Thompson McCully and is not to be used by others unless specifically approved in writing by Thompson McCully



BUILD, AND WARRANTY OF U.S 23 FROM NORTH OF MILAN TO NORTH OF BEMIS ROAD, MICHIGAN

MICHIGAN DEPARTMENT OF TRANSPORTATION

Thompson McCully-General Design & Build Contractor Belleville, Michigan

> Ralph J. Stephenson, P.E.,P.C. Consulting Engineer 323 Hiawatha Drive Mt. Pleasant, Michigan 48858

SHEET #1

Reserved Activity Numbers

| • | | | | Terms #1 Ameil 20 100 |
|-----|-----|-----|-----|---------------------------|
| 041 | 046 | 091 | 096 | Issue #1 - April 30, 1996 |
| 042 | 047 | 092 | 097 | us23tm sht 1 prop |
| 043 | 048 | 093 | 098 | |
| 044 | 049 | 094 | 099 | |
| 045 | 050 | 095 | | |

lan 001 han ??

SUBCONTRACTS - 5

6/18/96

6/24/96